

GOVERNMENT OF ANDHRA PRADESH

ABSTRACT

PR& RD Dept., - Kurnool District - PMGSY Ph-IX -AP10 IX LB 04 - Construction of High level bridge on R/f K.B. road to Thippanur (via) Bodepadu of Gonegandla Mandal - Extension of Agreement Time up to 31-01-2015 for a period of 142 days without imposing penalty - Accorded - Orders - Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.RT.No. 953

Dated:29.10.2014.

Read the following:-

1. G.O.Ms.No.330, PR&RD (Progs.II) Department, dt.17.09.2010.
2. From the ENC., PR., Hyd., Lr.No.W10/DEE-VI/PMGSY Ph-IX/AP 10 IX LB o4/KNL/12, Dt.14.08.2014.

--00--

ORDER :-

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time up to 31.01.2015 for a period of (142) days without imposing penalty, in respect of work "Construction of High level bridge on R/f K.B. road to Thippanur (via) Bodepadu of Gonegandla Mandal in Kurnool District" under PMGSY Phase IX as the delay is due to change of foundations, approval of the revised designs and Samikyandhra strike which is not attributable to the Contractor.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

3. A copy of this order is available on the Internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Dr. K.S.JAWAHAR REDDY
SECRETARY TO GOVERNMENT

To

The Engineer-in-Chief, Panchayat Raj, Hyderabad.

The Superintendent Engineer, Panchayat Raj, Kurnool District.

Copy to:

PS to M(PR,RWS&NREGS)

PS to Secretary (PR).

Sf/SCs.

//FORWARDED BY ORDER//

SECTION OFFICER.